

# Materials Scale-Up Facility

Gregory Krumdick

Argonne National Laboratory

May 9, 2011

Project ID: ARRAVT076

This presentation does not contain any proprietary, confidential, or otherwise restricted information

# Overview

## ■ Timeline

- Project start date: 4/1/2010
- Project end date: 3/31/2012
- Percent complete:
  - 85% Construction funds committed
  - 9% Construction funds spent
  - 94% Equipment funds committed
  - 70% Equipment funds spent

## ■ Budget

- Total project funding:
  - \$3.3M Construction funds for facility
  - \$2.5M Capital equipment funds for process and analytical equipment

## ■ Barriers

- Lack of adequate facilities to produce sufficient quantities of battery materials to effectively support the transition from concept validation through advanced development in the overall battery R&D process.

## ■ Partners

- Barton Malow – Design-Build subcontractor
- United States Army Tank Automotive Research, Development and Engineering Center (TARDEC)



# Relevance to the DOE Vehicle Technologies Program

- The objective of this project is to design and build a pilot-scale battery-materials production facility (Materials Engineering Facility) to scale up bench-scale battery chemistries and produce bulk quantities of new materials for evaluation in prototype cells to enable quick turnaround validation of new materials chemistries.
- Such a facility is a key missing link between the bench-scale development of battery technology and high-volume manufacturing of large-format advanced batteries for transportation applications.
- One of the primary contributing factors to the lack of a significant domestic Li-ion battery manufacturing capability is the lack of adequate facilities to enable the research community to produce quantities of materials for prototype cells to enable quick-turnaround validation screening of new materials chemistries throughout the R&D process.



# Relevance to the US Battery Manufacturing Industry

- The Materials Engineering Facility will also provide the basis for meeting broader industrial needs to reduce the risk associated with developing and maintaining a domestic commercially viable battery manufacturing capability. These needs include:
  - Development and specification of process conditions (at staged scale-up) for the production of bulk quantities of materials, which will enable process scale-up and confirmation of process costs;
  - Manufacturing process R&D for scalable (high-volume, least-cost, quality-controllable) production of advanced materials;
  - Production of large volume quantities of materials for performance validation and market evaluation of those materials;
  - Validation, qualification, and specification of residual contamination limits for recycled battery materials;
  - An “off-line” pilot-scale facility to evaluate proposed process and product improvements by materials suppliers and manufacturers (as an alternative to trying to schedule R&D improvement studies in a commercial production facility);
  - Materials synthesis and production capability for in-line pilot evaluation of improved downstream automated battery-manufacturing equipment and processes (e.g., high-speed deposition of active materials on electrodes) that are being developed by universities, national labs, and equipment manufacturers; and
  - Workforce training for students, post-docs, scientists, and engineers of industrial and university users of the facility.



# Approach

- To enable the process development and scale-up of new battery materials, the facility is planned to have:
  - Suitable space
    - Materials Engineering Facility will contain high hazard Group H-Occupancy labs to accommodate the larger volumes of hazardous materials used as processes are scaled up.
  - Modular process equipment
    - The facility and equipment design will incorporate modular equipment to enable quick change out of unit operations, as required for a range of materials process R&D.
  - Analytical lab for materials analysis
    - A dedicated analytical lab to characterized materials during scale up allows for rapid process optimization and can also provide materials quality assurance analysis.
  - Staff experienced in process scale-up R&D
    - Scientists and engineers trained and experienced in process development and scale up are a critical component to the program.



# Approach to Achieve Facility Plan

- Establish conceptual design of facility (CDR)
- Establish Design Build contract for facility
  - Following the principals of the DOE Project Management Process
- Establish interim scale-up labs during the design and construction of the facility
  - To allow for the scale up of battery materials to begin now
- Prepare the environmental and safety plans and NEPA for the facility construction and interim labs
- Begin work in interim labs to demonstrate that scaling is possible



# Approach - Milestones and Deliverables

## Materials Engineering Facility Construction

Milestone / Deliverable	Description	Date	Status
Milestone 1	Complete full facility design (CDR)	10/1/2010	COMPLETED 8/19/2010
Milestone 2	Award full facility construction contract	2/1/2011	COMPLETED 11/22/2010
Deliverable 1	Open interim facility (3 facilities)	9/30/2010	2 COMPLETED 9/17/2010
Deliverable 2	Complete full facility construction	2/1/2012	
Deliverable 3	Open full facility	3/31/2012	

## Interim Facilities and Equipment

Milestone / Deliverable	Description	Date	Status	
Milestone 1	Interim facility equipment purchased & installed (3 facilities)	12/31/2010	2 COMPLETED 9/17/2010	1-10kg batches
Milestone 2	Production scale-up facility equipment purchased & accepted	12/31/2011	FUNDING INADEQUATE	10-100kg batches
Deliverable 1	Interim facility open (3 facilities)	9/30/2010	2 COMPLETED 9/17/2010	
Deliverable 2	Full facility open	3/31/2012		



# Technical Accomplishments and Progress

- The environmental and safety plans and NEPA for the facility construction and interim labs have been approved.
- First Construction milestone completed – 8/19/2010
  - Jacobs Engineering drafted the Conceptual Design Report and Fire Protection Assessment
- Second Construction milestone completed – 11/22/2010
  - Design Build contract was awarded to Barton Malow
  - Preliminary design has been submitted
  - Contractor is on schedule for final design





# Technical Accomplishments and Progress - Interim Battery Materials Facilities Have Been Established

- Electrolyte materials scale up lab – fully operational
  - 2 full time staff have been hired – currently under temporary contract pending funding
  - Equipment has been delivered and installed
  - Lab safety plan has been written and approved
  - Materials have been ranked for scale up R&D
  - First material has been successfully scaled up to the kilogram batch size
- Battery materials analytical lab – fully operational
  - 1 full time staff has been hired – currently under temporary contract pending funding
  - Equipment has been delivered and installed
  - Lab safety plan has been written and approved
- Cathode materials scale up – under construction
  - 1 full time staff and 1 part time staff have been identified – currently under temporary contract pending funding
  - Equipment has been delivered and is in the process of being installed
  - Lab safety plan is being written
  - Materials will be ranked for scale up R&D



# Technical Accomplishments and Progress - First Process Scale-Up Success

- The redox shuttle ANL-RS2 was made on the bench scale using a complex process
  - Reaction time was 17h
  - Product yield was 60% (unknown purity)
  - Hazardous feed materials were used
  - Large volumes of waste generated
  - Largest batch size was less than 1g
- A modified, scalable process was developed
  - Reaction time was 5h
  - Product yield was 79% at 99.94% purity
  - Far less hazardous feed materials were used
  - Waste generated was approximately 40 times less than the bench scale process
  - Material was produced in 158g and 1,562g batches
  - The yield and purity of material are highly reproducible from batch to batch
  - ANL-RS2 synthesized by the new process was chemically analyzed and its electrochemical performance characterized and was found to be consistent to the bench scale material synthesized



# Collaborations

- Barton Malow
  - Selected as the design build contractor for the Materials Engineering Facility
- United States Army Tank Automotive Research, Development and Engineering Center (TARDEC)
  - Provided approximately 45% of the funding for the construction of the facility
  - TARDEC is interested in lithium-ion battery systems that exhibit improved safety, energy density and power density for military and commercial applications.
- Steering committee
  - An advisory board of stakeholders and potential facility users is being established to ensure that the facility will meet the needs of the users and will provide beneficial use to industry.



# Future Work

- MEF design will be finalized and construction will begin on the facility
  - Facility construction to be completed by 2/1/2012
- Additional electrolyte materials will be scaled up in the interim lab
  - Targeting electrolytes 1NM3, 2SM3 and additive ANL-RS6
- The cathode materials interim scale up lab is under construction
  - Materials will be ranked and scale up R&D will begin
  - Initial focus will be on Argonne's next generation high energy cathode materials



# Summary Slide

- The Materials Engineering Facility was established to bridge the gap between bench-scale development and commercial manufacturing of advanced battery materials.
- The Materials Engineering Facility will enable the development of manufacturing processes that will provide industry with tested “production-ready” processes, and bulk materials with full quality assurance analysis.
- Facility is on schedule.
- Interim scale-up R&D labs have been established.
- Successfully scaled and produced advanced battery materials.

